

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Qtr 2, 2020		Qtr 3, 2020
						Jun	Jul	Jul
CSUDH- STUDENT HOUSING - UPDATE 2020.05.04		71	27	30-Mar-20 A	08-Jul-20			
MILESTONES AND SUMMARY		13	8	26-May-20 A	17-Jun-20			
MS-00380	INTERIOR LEVEL 4 FINISHES COMPLETE	0	0	26-May-20 A		◆ INTERIOR LEVEL 4 FINISHES COMPLETE		
MS-00450	ELEVATOR INSTALLED / TEST COMPLETE	0	0	05-Jun-20		◆ ELEVATOR INSTALLED / TEST COMPLETE		
MS-00430	HARDSCAPE/LANDSCAPE COMPLETE	0	0	09-Jun-20		◆ HARDSCAPE/LANDSCAPE COMPLETE		
MS-00250	BENEFICIAL OCCUPANCY/SUBSTANTIAL COMPLETION MS	0	0	10-Jun-20		◆ BENEFICIAL OCCUPANCY/SUBSTANTIAL COMPLETION MS		
MS-00480	LIFE SAFETY SIGN OFF COMPLETE	0	0	10-Jun-20		◆ LIFE SAFETY SIGN OFF COMPLETE		
MS-00490	PUNCH LIST COMPLETE	0	0	17-Jun-20		◆ PUNCH LIST COMPLETE		
CONSTRUCTION		71	27	30-Mar-20 A	08-Jul-20			
BUILDINGS		45	27	06-May-20 A	08-Jul-20			
MAIN BUILDING		20	7	06-May-20 A	09-Jun-20			
INTERIOR		20	7	06-May-20 A	09-Jun-20			
LEVEL 1		17	6	06-May-20 A	08-Jun-20			
ELEVATORS		2	2	03-Jun-20	05-Jun-20			
ELEV-1110	STATE ELEVATOR INSPECTION	2	2	03-Jun-20*	05-Jun-20		STATE ELEVATOR INSPECTION	
ROUGH-IN/FINISHES PUNCH-1		17	6	06-May-20 A	08-Jun-20			
L1-PUNCH-1030	PUNCH CORRECTIONS	5	1	06-May-20 A	01-Jun-20		PUNCH CORRECTIONS	
RI-1280	FINAL CLEAN	5	5	02-Jun-20	08-Jun-20		FINAL CLEAN	
LEVEL 2		19	6	12-May-20 A	08-Jun-20			
ROUGH-IN/FINISHES PUNCH		19	6	12-May-20 A	08-Jun-20			
L2-PUNCH-1030	L2 PUNCH CORRECTIONS	5	1	12-May-20 A	01-Jun-20		L2 PUNCH CORRECTIONS	
RI-1270	FINAL CLEAN	5	5	02-Jun-20	08-Jun-20		FINAL CLEAN	
LEVEL 3		18	6	20-May-20 A	08-Jun-20			
ROUGH-IN/FINISHES PUNCH		18	6	20-May-20 A	08-Jun-20			
L3-PUNCH-1030	L3 OWNER PUNCH CORRECTIONS	5	1	20-May-20 A	01-Jun-20		L3 OWNER PUNCH CORRECTIONS	
RI-1260	FINAL CLEAN	5	5	02-Jun-20	08-Jun-20		FINAL CLEAN	
LEVEL 4		14	7	20-May-20 A	09-Jun-20			
ROUGH-IN/FINISHES PUNCH		14	7	20-May-20 A	09-Jun-20			
L4-PUNCH-1020	L4 OWNER PUNCH	2	0	20-May-20 A	26-May-20 A		L4 OWNER PUNCH	
L4-PUNCH-1030	L4 OWNER PUNCH CORRECTIONS	5	2	27-May-20 A	02-Jun-20		L4 OWNER PUNCH CORRECTIONS	
RI-1250	FINAL CLEAN	5	5	03-Jun-20	09-Jun-20		FINAL CLEAN	
AMENITY BUILDING		45	27	07-May-20 A	08-Jul-20			
MEP ROUGH-IN/ INTERIOR FINISHES		45	27	07-May-20 A	08-Jul-20			
RI-01110	PAINT	4	0	07-May-20 A	27-May-20 A		PAINT	
RI-01230	INSTALL CASE WORK & COUNTERTOPS	5	1	11-May-20 A	01-Jun-20		INSTALL CASE WORK & COUNTERTOPS	
RI-01130	ROOM FINISHES	5	1	18-May-20 A	02-Jun-20		ROOM FINISHES	
RI-01290	CONVERSION OF RESTROOMS	15	15	03-Jun-20	23-Jun-20		CONVERSION OF RESTROOMS	
RI-01300	ADDING OF FIREPLACE	25	25	03-Jun-20	08-Jul-20		ADDING OF FIREPLACE	
ROUGH-IN/FINISHES PUNCH		11	11	03-Jun-20	17-Jun-20			
RI-01140	PCL COMPLETION LIST	1	1	03-Jun-20	03-Jun-20		PCL COMPLETION LIST	
RI-01150	COMPLETION LIST WORK	5	5	04-Jun-20	10-Jun-20		COMPLETION LIST WORK	
RI-01160	OWNER PUNCH	1	1	10-Jun-20	10-Jun-20		OWNER PUNCH	
RI-01170	PUNCH CORRECTIONS	5	5	11-Jun-20	17-Jun-20		PUNCH CORRECTIONS	
HARDSCAPE/LANDSCAPE		61	17	30-Mar-20 A	23-Jun-20			
CAMPUS CONNECTION/SEAT WALLS & STAIRS		10	1	30-Mar-20 A	01-Jun-20			
00-00410	LANDSCAPING	10	1	30-Mar-20 A	01-Jun-20		LANDSCAPING	
BASKETBALL COURT & AREA		36	12	27-Apr-20 A	16-Jun-20			
00-00480	LANDSCAPING	10	1	27-Apr-20 A	01-Jun-20		LANDSCAPING	
00-00780	PAINTING OF BASKETBALL COURT STRIPS	2	2	01-Jun-20	02-Jun-20		PAINTING OF BASKETBALL COURT STRIPS	
00-00790	ADDING OF CSUDH LOGO'S	5	5	10-Jun-20	16-Jun-20		ADDING OF CSUDH LOGO'S	
HAMMERHEAD & SOUTH AREA		10	1	20-Apr-20 A	02-Jun-20			



Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Qtr 2, 2020		Qtr 3, 2020
						Jun	Jul	
00-540	LANDSCAPING	10	1	20-Apr-20 A	02-Jun-20		■ LANDSCAPING	
SOUTH SIDEWALK & WEST CONNECT		5	0	18-May-20 A	29-May-20 A			
00-600	LANDSCAPING	5	0	18-May-20 A	29-May-20 A		■ LANDSCAPING	
COURTYARD		28	15	22-May-20 A	23-Jun-20			
00-660	LANDSCAPING	10	5	22-May-20 A	09-Jun-20		■ LANDSCAPING	
00-790	ADDING OF CSUDH LOGO'S	5	5	17-Jun-20	23-Jun-20			■ ADDING OF CSUDH LOGO'S
EAST END FIRE LANE/APPROACH		21	12	21-May-20 A	16-Jun-20			
LSE-00230	FORM & POUR FIRE LANE	5	0	21-May-20 A	29-May-20 A		■ FORM & POUR FIRE LANE	
LSE-00220	FORM & POUR APPROACH	3	1	28-May-20 A	01-Jun-20		■ FORM & POUR APPROACH	
LSE-00240	BOLLARDS & LIGHTS	1	1	02-Jun-20	02-Jun-20		■ BOLLARDS & LIGHTS	
LSE-00250	EAST END EXTEND WALKWAY	10	10	03-Jun-20	16-Jun-20			■ EAST END EXTEND WALKWAY
START-UP, TESTING, COMMISSIONING		26	8	05-May-20 A	10-Jun-20			
COM-10150	SUBCONTRACTOR CORRECTIONS ON FINAL INSPECTIONS	10	1	12-May-20 A	01-Jun-20		■ SUBCONTRACTOR CORRECTIONS ON FINAL INSPECTIONS	
COM-10160	FIRE MARSHEL FINAL SIGN-OFFS	2	2	03-Jun-20	05-Jun-20			■ FIRE MARSHEL FINAL SIGN-OFFS
COM-00110	COMMISSIONING	15	5	05-May-20 A	05-Jun-20		■ COMMISSIONING	
COM-00115	BENEFICIAL OCCUPANCY/SUBSTANTIAL COMPLETION	0	0		10-Jun-20			◆ BENEFICIAL OCCUPANCY/SUBSTANTIAL COMPLETION
COM-00111	INSPECTIONS FOR BENEFICIAL OCCUPANCY/SUBSTANTIAL	3	3	08-Jun-20	10-Jun-20			■ INSPECTIONS FOR BENEFICIAL OCCUPANCY/SUBSTANTIAL
PROJECT CLOSE OUT		9	9	03-Jun-20	15-Jun-20			
00-00800	START 60 - DAY LANDSCAPE MAINTENACE PERIOD	0	0	03-Jun-20				◆ START 60 - DAY LANDSCAPE MAINTENACE PERIOD
00-00820	HVAC AIR BALANCE REPORT	0	0		11-Jun-20			◆ HVAC AIR BALANCE REPORT
00-00700	WAR RANTIES	0	0		12-Jun-20*			◆ WAR RANTIES
00-00720	SPARE PARTS (ATTIC STOCK)	0	0		12-Jun-20*			◆ SPARE PARTS (ATTIC STOCK)
00-00760	O&M MANUALS	0	0		12-Jun-20*			◆ O&M MANUALS
00-00730	TRAINING	5	5	08-Jun-20*	12-Jun-20			■ TRAINING
00-00810	KEYS & KEYING	0	0		15-Jun-20			◆ KEYS & KEYING

