








Activity ID	Activity Name	Duration	Start	Finish	2024									
					September		October				November			
					15	22	29	06	13	20	27	03	10	17
230022 - CSU Dominguez Hills - Student Housing Phase IV & Dining Commons														
BIM														
1st Floor														
BIM-I1050	BIM Sign-off - 1st Flr	0	23-Sep-24	23-Sep-24										
2nd Floor														
BIM-I1080	BIM Sign-off - 2nd Flr	0	17-Jun-24 A	23-Sep-24										
3rd Floor														
BIM-I1110	BIM Sign-off - 3rd Flr	0	23-Sep-24	23-Sep-24										
4th Floor														
BIM-I1170	BIM Sign-off - 4th Flr	0	23-Sep-24	23-Sep-24										
Roof														
BIM-I1140	BIM Sign-off - Roof Flr	0	23-Sep-24	23-Sep-24										
Submittals, Approvals and Procurement														
Submittals														
Construction														
Site Preparation														
A1000	Oil Well Mitigation	31	24-Aug-24 A	03-Oct-24										
A1040	Demob Oil Rig/Equipment	2	04-Oct-24	05-Oct-24										
A1720	Excavate/Install Well Vent Cone & Piping	4	07-Oct-24	10-Oct-24										
A1740	Backfill Vent Cone	2	11-Oct-24	12-Oct-24										
South/East Site Walls @ Dining Commons														
SITEI120	Retaining Wall Waterproofing	1	24-Sep-24	24-Sep-24										
SITEI180	Pull in LV (from tunnel to BirchKnoll pull box)	2	24-Sep-24	25-Sep-24										
SITEI130	Install Wall Drainage	3	25-Sep-24	27-Sep-24										
SITEI190	LV shutdown & reconnect (after hours)	1	27-Sep-24	27-Sep-24										

Run Date: 23-Sep-24 Page 1 of 2	<ul style="list-style-type: none">  Remaining Lev...  Actual Level of...  Actual Work  Remaining Work  Critical Remaini... 	CSUDH Student Housing & Dining Commons 4 Week Look Ahead 23-Sep-24	 CALIFORNIA STATE UNIVERSITY, DOMINGUEZ HILLS	 BUILDERS SINCE 1919
------------------------------------	--	---	---	--

Activity ID	Activity Name	Duration	Start	Finish	2024															
					September			October				November								
					15	22	29	06	13	20	27	03	10	17						
SITE1200	Remove temp Power Poles	1	30-Sep-24	30-Sep-24																
SITE1140	Retaining Wall Backfill (eastside)	3	30-Sep-24	02-Oct-24																
Mock Up																				
A1010	Mock -Up Construction	30	01-Jul-24 A	23-Sep-24																
A1020	Mock-Up review/Approval	10	23-Sep-24	04-Oct-24																
Construction - Student Residence																				
Structure																				
Level 1 (15k sq ft)																				
Methane Barrier / Foundation Excavation																				
STR-LI-1000	Layout / Excavate Foundations / Elevator Pits - LI	15	14-Oct-24	01-Nov-24																
Dining Facility (19k sq ft)																				
Site Underground Utilities																				
A3410	UG Electrical/Telcomm	4	04-Sep-24 A	30-Sep-24																
A3370	UG Heating Hot Water	5	09-Sep-24 A	27-Sep-24																
A3380	UG Chilled Water	5	09-Sep-24 A	27-Sep-24																
A3420	UG Stormdrain - east (on hold pending RFI)	4	30-Sep-24	03-Oct-24																
A3550	Pothole & Relocate existing piping @ storm rete	5	30-Sep-24	04-Oct-24																
A3400	UG Storm Water Retention System/north UG S	15	07-Oct-24	25-Oct-24																
Structure - Dining Facility																				
Spread Footings																				
DH-STR-1070	Survey/Layout/Excavate Spread Footings	12	04-Oct-24	21-Oct-24																

-  Remaining Lev...
-  Actual Level of...
-  Actual Work
-  Remaining Work
-  Critical Remaini...

CSUDH
Student Housing & Dining Commons
4 Week Look Ahead 23-Sep-24



CALIFORNIA STATE UNIVERSITY, DOMINGUEZ HILLS



BUILDERS SINCE 1919