

| Activity ID                                                              | Activity Name                                    | Duration | Start       | Finish    | 2025                            |      |    |    |    |    |      |    |    |    |  |
|--------------------------------------------------------------------------|--------------------------------------------------|----------|-------------|-----------|---------------------------------|------|----|----|----|----|------|----|----|----|--|
|                                                                          |                                                  |          |             |           |                                 | June |    |    |    |    | July |    |    |    |  |
|                                                                          |                                                  |          |             |           | 25                              | 01   | 08 | 15 | 22 | 29 | 06   | 13 | 20 | 27 |  |
| 230022 - CSU Dominguez Hills - Student Housing Phase IV & Dining Commons |                                                  |          |             |           |                                 |      |    |    |    |    |      |    |    |    |  |
| Project Milestones                                                       |                                                  |          |             |           |                                 |      |    |    |    |    |      |    |    |    |  |
| PCM-3770                                                                 | L4 Wall Pour Complete @ Student Housing          | 0        |             | 13-Jun-25 | ◆ L4 Wall Pour Complete @       |      |    |    |    |    |      |    |    |    |  |
| PCM-3790                                                                 | L2 Priority Wall Framing Complete @ Student H    | 0        |             | 20-Jun-25 | ◆ L2 Priority Wall Frami        |      |    |    |    |    |      |    |    |    |  |
| CSUDH Academic Calendar 2024/2025                                        |                                                  |          |             |           |                                 |      |    |    |    |    |      |    |    |    |  |
| A1940                                                                    | Summer Recess 2025                               | 63       | 19-May-25 A | 22-Aug-25 |                                 |      |    |    |    |    |      |    |    |    |  |
| Submittals, Approvals and Procurement                                    |                                                  |          |             |           |                                 |      |    |    |    |    |      |    |    |    |  |
| Submittals                                                               |                                                  |          |             |           |                                 |      |    |    |    |    |      |    |    |    |  |
| Construction                                                             |                                                  |          |             |           |                                 |      |    |    |    |    |      |    |    |    |  |
| Site Preparation                                                         |                                                  |          |             |           |                                 |      |    |    |    |    |      |    |    |    |  |
| North Retaining Wall                                                     |                                                  |          |             |           |                                 |      |    |    |    |    |      |    |    |    |  |
| SITE - I000                                                              | Layout/Excavate Retaining Wall Foundations       | 2        | 30-Jun-25   | 01-Jul-25 | ■ Layout/Excavate               |      |    |    |    |    |      |    |    |    |  |
| Mock Up                                                                  |                                                  |          |             |           |                                 |      |    |    |    |    |      |    |    |    |  |
| A1010                                                                    | Mock -Up Construction                            | 30       | 01-Jul-24 A | 06-Jun-25 | ■ Mock -Up Construction         |      |    |    |    |    |      |    |    |    |  |
| A1020                                                                    | Mock-Up review/Approval                          | 10       | 09-Jun-25   | 20-Jun-25 | ■ Mock-Up review/Appr           |      |    |    |    |    |      |    |    |    |  |
| Construction - Student Residence                                         |                                                  |          |             |           |                                 |      |    |    |    |    |      |    |    |    |  |
| Structure                                                                |                                                  |          |             |           |                                 |      |    |    |    |    |      |    |    |    |  |
| Level 4 (15k sq ft)                                                      |                                                  |          |             |           |                                 |      |    |    |    |    |      |    |    |    |  |
| Deck                                                                     |                                                  |          |             |           |                                 |      |    |    |    |    |      |    |    |    |  |
| STR-L4-I730                                                              | Cure Concrete Deck                               | 7        | 30-May-25 A | 08-Jun-25 | ■ Cure Concrete Deck            |      |    |    |    |    |      |    |    |    |  |
| STR-L4-I760                                                              | Stress/ Burn Cables/ Patch Pockets/Strip/Clean C | 6        | 02-Jun-25 A | 09-Jun-25 | ■ Stress/ Burn Cables/ Patch Po |      |    |    |    |    |      |    |    |    |  |
| Columns Pour 1                                                           |                                                  |          |             |           |                                 |      |    |    |    |    |      |    |    |    |  |
| STR-L4-I790                                                              | Inspection                                       | 1        | 02-Jun-25 A | 02-Jun-25 | ■ Inspection                    |      |    |    |    |    |      |    |    |    |  |
| STR-L4-I770                                                              | Form Columns - pour 1                            | 2        | 02-Jun-25 A | 03-Jun-25 | ■ Form Columns - pour 1         |      |    |    |    |    |      |    |    |    |  |
| STR-L4-I800                                                              | Place Concrete @ Columns - pour 1                | 1        | 06-Jun-25   | 06-Jun-25 | ■ Place Concrete @ Columns - p  |      |    |    |    |    |      |    |    |    |  |



CSUDH  
Student Housing & Dining Commons  
4 Week Look Ahead 03-Jun-25





| Activity ID                        | Activity Name                                     | Duration | Start     | Finish    | 2025                                                                                                                                                             |    |    |    |    |                                                                                                         |    |    |    |    |  |                                                     |                                                                          |  |                                                      |  |
|------------------------------------|---------------------------------------------------|----------|-----------|-----------|------------------------------------------------------------------------------------------------------------------------------------------------------------------|----|----|----|----|---------------------------------------------------------------------------------------------------------|----|----|----|----|--|-----------------------------------------------------|--------------------------------------------------------------------------|--|------------------------------------------------------|--|
|                                    |                                                   |          |           |           | June                                                                                                                                                             |    |    |    |    | July                                                                                                    |    |    |    |    |  |                                                     |                                                                          |  |                                                      |  |
|                                    |                                                   |          |           |           | 25                                                                                                                                                               | 01 | 08 | 15 | 22 | 29                                                                                                      | 06 | 13 | 20 | 27 |  |                                                     |                                                                          |  |                                                      |  |
| STR-RF-I030                        | Install Rebar (bottom & PT)                       | 3        | 24-Jun-25 | 26-Jun-25 |                                                                                                                                                                  |    |    |    |    |                                                                                                         |    |    |    |    |  | ■ Install Rebar (bottom & PT)                       |                                                                          |  |                                                      |  |
| STR-RF-I050                        | MEPF Rough-in                                     | 3        | 27-Jun-25 | 01-Jul-25 |                                                                                                                                                                  |    |    |    |    |                                                                                                         |    |    |    |    |  | ■ MEPF Rough-in                                     |                                                                          |  |                                                      |  |
| Exteriors                          |                                                   |          |           |           |                                                                                                                                                                  |    |    |    |    |                                                                                                         |    |    |    |    |  |                                                     |                                                                          |  |                                                      |  |
| North                              |                                                   |          |           |           |                                                                                                                                                                  |    |    |    |    |                                                                                                         |    |    |    |    |  |                                                     |                                                                          |  |                                                      |  |
| EXT-I300                           | Excavate for Waterproofing per RFI # 322          | 2        | 19-Jun-25 | 20-Jun-25 |                                                                                                                                                                  |    |    |    |    |                                                                                                         |    |    |    |    |  | ■ Excavate for Waterproofing per RFI # 322          |                                                                          |  |                                                      |  |
| EXT-I770                           | Install Waterproofing per RFI # 322               | 5        | 23-Jun-25 | 27-Jun-25 |                                                                                                                                                                  |    |    |    |    |                                                                                                         |    |    |    |    |  | ■ Install Waterproofing per RFI # 322               |                                                                          |  |                                                      |  |
| EXT-I790                           | Backfill @ Perimeter Waterproofing per RFI # 3    | 3        | 30-Jun-25 | 02-Jul-25 |                                                                                                                                                                  |    |    |    |    |                                                                                                         |    |    |    |    |  | ■ Backfill @ Perimeter Waterproofing per RFI # 3    |                                                                          |  |                                                      |  |
| Interior Build-out                 |                                                   |          |           |           |                                                                                                                                                                  |    |    |    |    |                                                                                                         |    |    |    |    |  |                                                     |                                                                          |  |                                                      |  |
| 1st Floor (15k sq ft, 19 Units)    |                                                   |          |           |           |                                                                                                                                                                  |    |    |    |    |                                                                                                         |    |    |    |    |  |                                                     |                                                                          |  |                                                      |  |
| INT-LI-I1110                       | Install Door Frames - Priority Walls - LI         | 2        | 02-Jun-25 | 03-Jun-25 |                                                                                                                                                                  |    |    |    |    |                                                                                                         |    |    |    |    |  | ■ Install Door Frames - Priority Walls - LI         |                                                                          |  |                                                      |  |
| INT-LI-I1150                       | Priority Top Down Drywall & Taping - LI           | 10       | 04-Jun-25 | 17-Jun-25 |                                                                                                                                                                  |    |    |    |    |                                                                                                         |    |    |    |    |  | ■ Priority Top Down Drywall & Taping - LI           |                                                                          |  |                                                      |  |
| INT-LI-I050                        | O/H Sprinkler Mains & Branch Piping - LI          | 5        | 18-Jun-25 | 24-Jun-25 |                                                                                                                                                                  |    |    |    |    |                                                                                                         |    |    |    |    |  | ■ O/H Sprinkler Mains & Branch Piping - LI          |                                                                          |  |                                                      |  |
| INT-LI-I060                        | Plumbing Hangers & Supports - LI                  | 5        | 18-Jun-25 | 24-Jun-25 |                                                                                                                                                                  |    |    |    |    |                                                                                                         |    |    |    |    |  | ■ Plumbing Hangers & Supports - LI                  |                                                                          |  |                                                      |  |
| INT-LI-I070                        | HVAC Hangers & Supports - LI                      | 5        | 18-Jun-25 | 24-Jun-25 |                                                                                                                                                                  |    |    |    |    |                                                                                                         |    |    |    |    |  | ■ HVAC Hangers & Supports - LI                      |                                                                          |  |                                                      |  |
| INT-LI-I090                        | Electrical / Datacom Hangers & Supports - LI      | 10       | 18-Jun-25 | 01-Jul-25 |                                                                                                                                                                  |    |    |    |    |                                                                                                         |    |    |    |    |  | ■ Electrical / Datacom Hangers & Supports - LI      |                                                                          |  |                                                      |  |
| INT-LI-I470                        | FS Hydro Test / Inspect - LI                      | 2        | 25-Jun-25 | 26-Jun-25 |                                                                                                                                                                  |    |    |    |    |                                                                                                         |    |    |    |    |  | ■ FS Hydro Test / Inspect - LI                      |                                                                          |  |                                                      |  |
| INT-LI-I230                        | Install VAVs / FCUs - LI                          | 7        | 25-Jun-25 | 03-Jul-25 |                                                                                                                                                                  |    |    |    |    |                                                                                                         |    |    |    |    |  | ■ Install VAVs / FCUs - LI                          |                                                                          |  |                                                      |  |
| INT-LI-I260                        | Install Pressure Piping - LI                      | 10       | 25-Jun-25 | 09-Jul-25 |                                                                                                                                                                  |    |    |    |    |                                                                                                         |    |    |    |    |  | ■ Install Pressure Piping - LI                      |                                                                          |  |                                                      |  |
| INT-LI-I080                        | Install SS, SD Drain Piping - LI                  | 10       | 25-Jun-25 | 09-Jul-25 |                                                                                                                                                                  |    |    |    |    |                                                                                                         |    |    |    |    |  | ■ Install SS, SD Drain Piping - LI                  |                                                                          |  |                                                      |  |
| INT-LI-I270                        | Install O/H Hydronic Piping - LI                  | 10       | 25-Jun-25 | 09-Jul-25 |                                                                                                                                                                  |    |    |    |    |                                                                                                         |    |    |    |    |  | ■ Install O/H Hydronic Piping - LI                  |                                                                          |  |                                                      |  |
| INT-LI-I310                        | Install Ductwork - LI                             | 10       | 25-Jun-25 | 09-Jul-25 |                                                                                                                                                                  |    |    |    |    |                                                                                                         |    |    |    |    |  | ■ Install Ductwork - LI                             |                                                                          |  |                                                      |  |
| INT-LI-I280                        | HVAC Controls Rough-in - LI                       | 10       | 25-Jun-25 | 09-Jul-25 |                                                                                                                                                                  |    |    |    |    |                                                                                                         |    |    |    |    |  | ■ HVAC Controls Rough-in - LI                       |                                                                          |  |                                                      |  |
| Vertical Piping & Ductwork         |                                                   |          |           |           |                                                                                                                                                                  |    |    |    |    |                                                                                                         |    |    |    |    |  |                                                     |                                                                          |  |                                                      |  |
| INT-LI-I1190                       | Riser Shaft Hydronic Piping, Testing & Insulating | 10       | 17-Jun-25 | 30-Jun-25 |                                                                                                                                                                  |    |    |    |    |                                                                                                         |    |    |    |    |  | ■ Riser Shaft Hydronic Piping, Testing & Insulating |                                                                          |  |                                                      |  |
| INT-LI-I220                        | Fire Riser Piping & Testing - LI                  | 5        | 18-Jun-25 | 24-Jun-25 |                                                                                                                                                                  |    |    |    |    |                                                                                                         |    |    |    |    |  | ■ Fire Riser Piping & Testing - LI                  |                                                                          |  |                                                      |  |
| Run Date: 03-Jun-25<br>Page 3 of 6 |                                                   |          |           |           | <div>■ Remaining Level of Work</div> <div>■ Actual Level of Work</div> <div>■ Actual Work</div> <div>■ Remaining Work</div> <div>■ Critical Remaining Work</div> |    |    |    |    | <div>CSUDH</div> <div>Student Housing &amp; Dining Commons</div> <div>4 Week Look Ahead 03-Jun-25</div> |    |    |    |    |  |                                                     | <div>CSUDH</div> <div>CALIFORNIA STATE UNIVERSITY, DOMINGUEZ HILLS</div> |  | <div>C.W.Driver</div> <div>BUILDERS SINCE 1919</div> |  |

| Activity ID                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              | Activity Name                                   | Duration | Start       | Finish    | 2025                                                                                                                                                                                                                                                                                                                                             |    |    |    |    |      |    |    |    |    |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------|----------|-------------|-----------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----|----|----|----|------|----|----|----|----|
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |                                                 |          |             |           | June                                                                                                                                                                                                                                                                                                                                             |    |    |    |    | July |    |    |    |    |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |                                                 |          |             |           | 25                                                                                                                                                                                                                                                                                                                                               | 01 | 08 | 15 | 22 | 29   | 06 | 13 | 20 | 27 |
| Main Electrical / Mechanical / IDF rooms                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |                                                 |          |             |           | Install / Connect Equipment @ MEP Rms / IDF<br>MEPF Trim @ MEP Rms / IDF - LI<br><br>Set Electrical Equipment - Elect Rm LI<br>Electrical Equipment Rough-in - Elect Rm LI<br>Electrical Equipment Terminations - Elect Rm LI<br>Make up Panels - Elect Rm LI<br><br>Set Carriers - LI Restrms<br>Install Countertop Supports - LI Restrms       |    |    |    |    |      |    |    |    |    |
| INT-LI-I420                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              | Install / Connect Equipment @ MEP Rms / IDF     | 10       | 22-May-25 A | 02-Jun-25 |                                                                                                                                                                                                                                                                                                                                                  |    |    |    |    |      |    |    |    |    |
| INT-LI-I610                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              | MEPF Trim @ MEP Rms / IDF - LI                  | 5        | 03-Jun-25   | 09-Jun-25 |                                                                                                                                                                                                                                                                                                                                                  |    |    |    |    |      |    |    |    |    |
| Electrical Room                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |                                                 |          |             |           |                                                                                                                                                                                                                                                                                                                                                  |    |    |    |    |      |    |    |    |    |
| INT-LI-I410                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              | Set Electrical Equipment - Elect Rm LI          | 5        | 22-May-25 A | 02-Jun-25 |                                                                                                                                                                                                                                                                                                                                                  |    |    |    |    |      |    |    |    |    |
| INT-LI-I460                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              | Electrical Equipment Rough-in - Elect Rm LI     | 10       | 02-Jun-25   | 13-Jun-25 |                                                                                                                                                                                                                                                                                                                                                  |    |    |    |    |      |    |    |    |    |
| INT-LI-I690                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              | Electrical Equipment Terminations - Elect Rm LI | 10       | 16-Jun-25   | 27-Jun-25 |                                                                                                                                                                                                                                                                                                                                                  |    |    |    |    |      |    |    |    |    |
| INT-LI-I740                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              | Make up Panels - Elect Rm LI                    | 10       | 30-Jun-25   | 14-Jul-25 |                                                                                                                                                                                                                                                                                                                                                  |    |    |    |    |      |    |    |    |    |
| Restrooms / Showers                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |                                                 |          |             |           |                                                                                                                                                                                                                                                                                                                                                  |    |    |    |    |      |    |    |    |    |
| INT-LI-RR-10                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             | Set Carriers - LI Restrms                       | 3        | 18-Jun-25   | 20-Jun-25 |                                                                                                                                                                                                                                                                                                                                                  |    |    |    |    |      |    |    |    |    |
| INT-LI-RR-10                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             | Install Countertop Supports - LI Restrms        | 3        | 18-Jun-25   | 20-Jun-25 |                                                                                                                                                                                                                                                                                                                                                  |    |    |    |    |      |    |    |    |    |
| 2nd Floor (15k sq ft, 38 Units)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |                                                 |          |             |           | Lay-out / Install Top Track - L2<br>MEPF Wall Penetration Layout<br>Install Bottom Track - L2<br>Install Door Frames - Priority Walls - L2<br>Priority Wall Framing - L2<br>Priority Top Down Drywall & Taping - L2<br><br>Wall Framing @ MEP Rms / IDF - L2<br>Wall MEP Rough-in @ MEP Rms / IDF - L2<br>O/H MEPF Rough-in @ MEP Rms / IDF - L2 |    |    |    |    |      |    |    |    |    |
| INT-L2-I010                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              | Lay-out / Install Top Track - L2                | 5        | 23-May-25 A | 02-Jun-25 |                                                                                                                                                                                                                                                                                                                                                  |    |    |    |    |      |    |    |    |    |
| INT-L2-I020                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              | MEPF Wall Penetration Layout - L2               | 5        | 02-Jun-25   | 06-Jun-25 |                                                                                                                                                                                                                                                                                                                                                  |    |    |    |    |      |    |    |    |    |
| INT-L2-I030                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              | Install Bottom Track - L2                       | 5        | 09-Jun-25   | 13-Jun-25 |                                                                                                                                                                                                                                                                                                                                                  |    |    |    |    |      |    |    |    |    |
| INT-L2-I100                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              | Install Door Frames - Priority Walls - L2       | 2        | 16-Jun-25   | 17-Jun-25 |                                                                                                                                                                                                                                                                                                                                                  |    |    |    |    |      |    |    |    |    |
| INT-L2-I120                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              | Priority Wall Framing - L2                      | 5        | 16-Jun-25   | 20-Jun-25 |                                                                                                                                                                                                                                                                                                                                                  |    |    |    |    |      |    |    |    |    |
| INT-L2-I140                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              | Priority Top Down Drywall & Taping - L2         | 10       | 23-Jun-25   | 07-Jul-25 |                                                                                                                                                                                                                                                                                                                                                  |    |    |    |    |      |    |    |    |    |
| Electrical / IDF Rooms                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |                                                 |          |             |           |                                                                                                                                                                                                                                                                                                                                                  |    |    |    |    |      |    |    |    |    |
| INT-L2-I110                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              | Wall Framing @ MEP Rms / IDF - L2               | 5        | 16-Jun-25   | 20-Jun-25 |                                                                                                                                                                                                                                                                                                                                                  |    |    |    |    |      |    |    |    |    |
| INT-L2-I150                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              | Wall MEP Rough-in @ MEP Rms / IDF - L2          | 10       | 23-Jun-25   | 07-Jul-25 |                                                                                                                                                                                                                                                                                                                                                  |    |    |    |    |      |    |    |    |    |
| INT-L2-I160                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              | O/H MEPF Rough-in @ MEP Rms / IDF - L2          | 10       | 23-Jun-25   | 07-Jul-25 |                                                                                                                                                                                                                                                                                                                                                  |    |    |    |    |      |    |    |    |    |
| 3rd Floor (15k sq ft, 38 Units)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |                                                 |          |             |           | Lay-out / Install Top Track - L3<br>MEPF Wall Penetration Layout - L3                                                                                                                                                                                                                                                                            |    |    |    |    |      |    |    |    |    |
| INT-L3-I010                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              | Lay-out / Install Top Track - L3                | 5        | 16-Jun-25   | 20-Jun-25 |                                                                                                                                                                                                                                                                                                                                                  |    |    |    |    |      |    |    |    |    |
| INT-L3-I020                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              | MEPF Wall Penetration Layout - L3               | 5        | 16-Jun-25   | 20-Jun-25 |                                                                                                                                                                                                                                                                                                                                                  |    |    |    |    |      |    |    |    |    |
| <div><div><div>Run Date: 03-Jun-25<br/>Page 4 of 6</div><div><div><div><div></div><div>Remaining Lev...</div></div><div><div></div><div>Actual Level of...</div></div><div><div></div><div>Actual Work</div></div><div><div></div><div>Remaining Work</div></div><div><div></div><div>Critical Remaini...</div></div></div><div><div>CSUDH</div><div>Student Housing &amp; Dining Commons</div><div>4 Week Look Ahead 03-Jun-25</div></div><div><div><div>CSUDH</div><div>CALIFORNIA STATE UNIVERSITY, DOMINGUEZ HILLS</div></div><div><div>C.W.Driver</div><div>BUILDERS SINCE 1919</div></div></div></div></div></div> |                                                 |          |             |           |                                                                                                                                                                                                                                                                                                                                                  |    |    |    |    |      |    |    |    |    |

| Activity ID | Activity Name          | Duration | Start     | Finish    | 2025 |    |    |    |    |      |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|-------------|------------------------|----------|-----------|-----------|------|----|----|----|----|------|----|----|----|----|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
|             |                        |          |           |           | June |    |    |    |    | July |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|             |                        |          |           |           | 25   | 01 | 08 | 15 | 22 | 29   | 06 | 13 | 20 | 27 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| INT-L3-1030 | Install Top Track - L3 | 5        | 23-Jun-25 | 27-Jun-25 |      |    |    |    |    |      |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |

| Activity ID          | Activity Name                                  | Duration | Start       | Finish    | 2025                                             |    |    |    |    |      |    |    |    |    |
|----------------------|------------------------------------------------|----------|-------------|-----------|--------------------------------------------------|----|----|----|----|------|----|----|----|----|
|                      |                                                |          |             |           | June                                             |    |    |    |    | July |    |    |    |    |
|                      |                                                |          |             |           | 25                                               | 01 | 08 | 15 | 22 | 29   | 06 | 13 | 20 | 27 |
| RF-DH-1150           | Sheath High Roof Curbs                         | 3        | 03-Jun-25   | 05-Jun-25 | ■ Sheath High Roof Curbs                         |    |    |    |    |      |    |    |    |    |
| RF-DH-1170           | Procure Skylight                               | 40       | 03-Jun-25   | 29-Jul-25 | ■ Procure Skylight                               |    |    |    |    |      |    |    |    |    |
| RF-DH-1020           | F/R/P Curbs and Pads @ Mech Well               | 2        | 06-Jun-25   | 09-Jun-25 | ■ F/R/P Curbs and Pads @ Mech Well               |    |    |    |    |      |    |    |    |    |
| RF-DH-1010           | Roof Duct Supports                             | 10       | 06-Jun-25   | 19-Jun-25 | ■ Roof Duct Supports                             |    |    |    |    |      |    |    |    |    |
| RF-DH-1090           | Z Girt / Insulation/ Waterproofing @ High Roof | 20       | 09-Jun-25   | 07-Jul-25 | ■ Z Girt / Insulation/ Waterproofing @ High Roof |    |    |    |    |      |    |    |    |    |
| RF-DH-1030           | Framing Mech Well Screen Walls                 | 10       | 10-Jun-25   | 23-Jun-25 | ■ Framing Mech Well Screen Walls                 |    |    |    |    |      |    |    |    |    |
| RF-DH-1040           | Sheathing @ Mech Well                          | 5        | 24-Jun-25   | 30-Jun-25 | ■ Sheathing @ Mech Well                          |    |    |    |    |      |    |    |    |    |
| Summer Work Option B |                                                |          |             |           |                                                  |    |    |    |    |      |    |    |    |    |
| A5650                | Install SD/MH @ HH                             | 5        | 30-May-25 A | 06-Jun-25 | ■ Install SD/MH @ HH                             |    |    |    |    |      |    |    |    |    |
| A5760                | test & backfill sewer                          | 2        | 02-Jun-25   | 03-Jun-25 | ■ test & backfill sewer                          |    |    |    |    |      |    |    |    |    |
| A5740                | Gas Company to Install/Connect new Gasline     | 2        | 02-Jun-25   | 03-Jun-25 | ■ Gas Company to Install/Connect new Gasline     |    |    |    |    |      |    |    |    |    |
| A5750                | UMEC to Backfill new Gasline                   | 2        | 04-Jun-25   | 05-Jun-25 | ■ UMEC to Backfill new Gasline                   |    |    |    |    |      |    |    |    |    |
| A5800                | Install SD & Wetlands Modular @ HH             | 3        | 04-Jun-25   | 06-Jun-25 | ■ Install SD & Wetlands Modular @ HH             |    |    |    |    |      |    |    |    |    |
| A5780                | Repair/Replace Landscape/Hardscape @ new Ga    | 5        | 06-Jun-25   | 12-Jun-25 | ■ Repair/Replace Landscape/Hardscape @ new Ga    |    |    |    |    |      |    |    |    |    |
| A5880                | Install irrigation @ HH                        | 2        | 09-Jun-25   | 10-Jun-25 | ■ Install irrigation @ HH                        |    |    |    |    |      |    |    |    |    |
| A5700                | Install SD Catch Basin @ HH                    | 5        | 09-Jun-25   | 13-Jun-25 | ■ Install SD Catch Basin @ HH                    |    |    |    |    |      |    |    |    |    |
| A5870                | UG Electrical @ HH                             | 5        | 11-Jun-25   | 17-Jun-25 | ■ UG Electrical @ HH                             |    |    |    |    |      |    |    |    |    |
| A5900                | F/R/P Curb/Gutter @ HH                         | 5        | 18-Jun-25   | 24-Jun-25 | ■ F/R/P Curb/Gutter @ HH                         |    |    |    |    |      |    |    |    |    |
| A5890                | Final Grade @ HH                               | 2        | 25-Jun-25   | 26-Jun-25 | ■ Final Grade @ HH                               |    |    |    |    |      |    |    |    |    |
| A5910                | Place Concrete Light Bases @ HH                | 3        | 27-Jun-25   | 01-Jul-25 | ■ Place Concrete Light Bases @ HH                |    |    |    |    |      |    |    |    |    |